

Welcome to this month's newsletter, regarding the progress being made on the construction of the Mildenhall Hub, a major national project to deliver a better school, improved leisure facilities, and integrated community and public services.

The multi-million pound project will create modern accessible services to people living in and around the town, and from the surrounding area, and includes a new school, children's centre, new leisure facilities, a health centre, facilities for Suffolk Police, West Suffolk Council and Suffolk County Council, as well as a library, job centre and Citizen's Advice centre.



CONSTRUCTION PROGRESS

MEILESTONE ACHIEVED

Works to the steel frame superstructure have now completed, with the final steel beams installed on Friday 20th September. The steel frame completion marks an important milestone for the project.

Installation of the precast planks have now been completed to zones two, three and four which has allowed works to progress on the ground floor slabs across these three zones. Structural topping (finished surface) has commenced on zones three and four with two to begin in the coming weeks.

Metal decking to the roof elements of this building has completed across zones two, three and four and will be commencing on zone one imminently.


Another important progress update is the commencement of the metsec walls to the perimeter on zones three and four. This starts the process of enabling the building to be made watertight.

The project is being managed and coordinated by our leading team of construction professionals, with years of combined experience. Our trusted supply chain are doing a brilliant job of bringing all of the elements of this build together and we thank them for the progress made so far.

ZONES EXPLAINED

Public Sector Offices
Advice Centre
Children's Centre

Leisure Centre



Health Centre
Library
Community Facilities

Mildenhall Academy



NEXT STEPS

Windows will begin to be installed to zone three as the metsec completes; an important next step for the Hub.

Ground floor slabs and structural topping for zones two, three and four will complete.

Main roofing works will begin over the coming weeks for zones two, three and four.



Thank you for holding a Jeans for Genes Day



JEANS FOR GENES DAY

On Friday 20th September the Mildenhall Hub site took part in Jeans for Genes day which raises valuable funds for children affected by genetic disorders.

The Mildenhall site alone raised an impressive £110 for charity. Thank you for your kind generosity.



THE HUB TEAM



01638 714962



hub@rgcarter.co.uk



SENIOR PROJECT
MANAGER
RICHARD GROOM



CONTRACTS
MANAGER
IAN POWELL



SENIOR
SITE MANAGER
RUSSELL LADDS



SITE
MANAGER
KEVIN MCKINLAY



SITE
MANAGER
ROB AMIS



ASSISTANT
SITE MANAGER
TOM STONE



SENIOR QUANTITY
SURVEYOR
MURRAY PEASE




QUANTITY
SURVEYOR
JACK CANDELAND



SITE SECRETARY
SARAH RUDMAN



MANAGEMENT
TRAINEE
JACK WESTHORPE



MANAGEMENT
TRAINEE
JOE FLUDE



MANAGEMENT
TRAINEE
KIERAN WHITMAN



SENIOR DESIGN
MANAGER
DANTON DE LUCCHI



MEP DESIGN
MANAGER
KIRK SCHARTAU



MEP
MANAGER
ROBIN GREEN



TRAINEE QUANTITY
SURVEYOR
NICOLE EDWARDS

For more information about the history of the Mildenhall Hub project go to www.mildenhallhub.info

Building for the future